

200  
Carlisle Pa.  
Harry G. Brown,

Contractor and Builder.

Office---113 East High Street. . . .

Dealer in all kinds of Slater's Materials . . .  
. . . Estimates given on Slate Roofs put on.

Carlisle, Pa., Sept. 14<sup>th</sup>  
Commissioner of Indian Affairs  
Washington, D.C.



Dear Sir.

Will you  
Kindly inform me why I have not as  
yet had from my doctor covering final  
payments on the erection of the brick  
hospital at the Carlisle Indian School,  
the same was forwarded to you on Aug  
28<sup>th</sup>, 1907. Properly filled up and approved  
by the superintendent. I need the  
money; if I have not complied with  
all the requirements I would like to  
know, what it is, so that I can comply  
with the same and get my money.

J  
Yours &c  
Harry G. Brown.

Finance  
76793/1907  
File 263

DEPARTMENT OF THE INTERIOR,

OFFICE OF INDIAN AFFAIRS,

WASHINGTON. September 20, 1907.

Rel. to reason for delay in  
settlement of claim for hos-  
pitable building at Carlisle.

Mr. Harry G. Brown,

115 East High St.,

Carlisle, Pa.

Sir:

The Office is in receipt of your letter of the 14th in-  
stant asking to be informed why settlement has not been made of  
your claim for final payment on the hospital building erected at  
the Carlisle School.

Upon receipt of the vouchers in your favor for final pay-  
ment upon this contract it was found that the work had not been  
completed until August 28th, although the contract expressly pro-  
vided that the building must be completed on or before August 1,  
1907. The Office therefore deemed it advisable to secure a state-  
ment from the Superintendent of the Carlisle School as to the ex-  
act amount of delay caused by the change of materials in the  
foundations and the change authorized in the height of the ceil-  
ings in the two wings of the building. Upon receipt of this state-  
ment prompt settlement will be made of your claim.

Very respectfully,

C. F. Larrabee

Acting Commissioner.

GMB/RS

G.M.S.