

263
Harry G. Brown, *architect*

Contractor and Builder.

Office---113 East High Street. . . .

Dealer in all kinds of Slater's Materials . . .
. . . Estimates given on Slate Roofs put on.

Carlisle, Pa., Sept. 21st 1907.

Mr C. F. Parrish.

Act Commissioner of
Indian Affairs

Washington D.C.



Dear Sir,

Butler J.
In reply to your
of Sept. 20th will say that the Hospital Building
at the Carlisle Indian School was completed
turned over and occupied on Aug. 21st. Not
the 28th, will also say that when the receipt
of yours I called to see Surf Maj. Mercer
In regards to the extension of time, and
in his presence I dictated a letter to you
in reference to the extension of time on
the foundation also as to the time that I
was held up on the change in the wings
both of which was authorized by your
office, he approved what I have said in my
letter. I claim that I finished and turned
over the building in 1st day before my time
expired, as per your telegram accepting

Harry G. Brown,

Contractor and Builder.

Office---113 East High Street. . . .

Dealer in all kinds of Slater's Materials . . .

. . . Estimates given on Slate Roofs put on.

Carlisle, Pa.,

190

my proposition to change the foundation
from Brick to stone, my proposition was
at the time for an extension of one month
~~time~~ if the change was made, your telegram
the following day accepted the proposition.
since I claim the extension of one month
time, if there was any objection to the
extension of time I did not know it, but
was authorized by the superintendent to
make the change believing till now that
I had to Sept 1st 1907 to complete the building
hoping that my explanation with the
approval of my Mercer will meet your
approval, and that you will make my
claim special, as I think I should have
my money by this time.

Very Respectfully
of Harry G. Brown